



Painter's Water Project Update

July 13, 2009

This long awaited project started construction the last week of June.

KRCI, LLC is the contractor selected for the project. They spent the first week moving equipment to the job site and receiving materials. Pipe and fittings are stockpiled along May Street awaiting installation.



The first task that KRCI started was the locating of the existing water mains and pipes that connect to the reservoirs. Some of the existing water mains must remain in service until the project is completed in order for the Town to be able to provide water to the residents.

The week of July 6th saw KRCI excavate for the new water booster pump station. The new pump station will be partially underground to minimize the visual impact on the area. Some of the underground pipe for the pump station was also installed.

KRCI also began installation of the new transmission main that will connect the reservoirs and pump station to the existing water system. This new 12" water main will provide better flow from the wells to the reservoirs and also improve water flow for fire protection to the entire Town.

The week of July 13th will see KRCI continue the transmission main installation. Traffic movement will be restricted as the pipeline is installed across May Street in the existing utility easement.



Ken Thomas, Project Engineer, 360-303-7937