



Painter's Water Project Update

July 22, 2009

The past two weeks have involved installation of the water main in Harrison Street, May Street and Bigelow Street. There have been many underground obstacles to work around. Telephone and



part of the older underground electrical are direct burial cables and a lot of care must be taken



to avoid damage. Several sewer services have been found a little shallower than anticipated and have required minor modifications to the planned installation to accommodate.

In spite of the care being taken by the KRCI Crew, a telephone line was severed on July 21. Century Telephone responded quickly and the repair was completed in about 2 hours. Thanks to all the affected residents for their patience and understanding.

The week of July 27th will see KRCI install the two water mains across May Street, down the easement to Bigelow Street. This will be a slow item of construction due to the very limited width of the easement and the need to keep the transmission main in service. Traffic movement will be restricted as the pipeline is installed across May Street.

Underground electrical conduit is being installed at the new pump station.

Ken Thomas, Project Engineer, 360-303-7937

